

- **Leaks in 7-8 : K-C' in Q9R7 and D1/DFBX @ 8L**
- **What remains to be done in sector 3-4 : DSLC and leak @ DF BAG**
- **Helium level gauge : will be presented at MARIC**

Work done by the whole MCS-IC section in collaboration with MCS-ET, MCS-SC, AT-MEL, AT-VAC, TS-IC, TS-SU, ... and IEG (F523 Contract) and especially :

LSSs (Including triplets)

DFBLC / WRL

Arcs


Reporting

C Garion / I Slits

I Slits

A Musso, M Struik, (1...8)


O Denis



- Repair method defined and agreed between ACR and MCS
Will be done by MCS-ET (19/11)
Metal hose will be replaced with special adaptors to allow face welding
- Spare provided by ACR (LHCDFB__0074) [PN 25] bar and tested by TS-MME (3 X LN2 shock + PT @ 25 bar ; no leak > 3.2 10⁻¹⁰ mb l / sec) (20/11)
- Cut of leaking hose (20/11) by MCS
- Prepare adaptators (20/11) MCS
- Analysis of leaking hose (Handed over to VAC; under analysis)
- Reweld and step by step leak test (MCS-VAC) (21-22/11)
- Reclosure of thermal shields and outside sleeve (MCS)
(Foreseen up to 28/11 ; completed for 23/11)
- Leak Test of external envelope (VAC) on-going to validate the Vac Sec for the K-C' line

Leak in K-C' at Q9R7 : Photos (2/3)

Cutting of leaking metal hose / Welding of adapters



First cut



**Welding of adapter
to allow face welding**



Second cut



Adapter welded



**Homemade leaktest
"clams shell"**



Leaking metal hose

Replacement validated metal hose




Homemade tool for
in-situ inert gas







Closure and leak test conditions



Positioning for a difficult weld





Leak in D1/DFBX @ 8L (2/2) Schedule


MARIC 21/11/07 “RHIC bellows is on his way to CERN ; start tomorrow for day 1 after confirmation of reception” In fact, bellows was received on Friday 23/11 and effective start on Monday 26/11

MARIC recommended to try a repair by redoing the 2 external accessible welds ; it was done on 22/11 and leak tested but with same leak level at same location ☹️

<u>TCC</u>	<u>Date</u>	<u>Activities</u>
1	26/11/07	Cut the bellows (depends on replacing one)
2	27/11/07	Unsolder busbars and remove leaking bellows
	Available 30/11 AM	// Leak test of bellows after LN2 cold shocks
3	30/11/07	Prepare extremities and insert replacing bellows
4&5	30/11/07-3/12/07	Resolder busbars
6	3/12/2007	Electrical test and insulation
7	4/12/2007	Welding of cryogenic line
8	5/12/2007	Local leak test
9&10	6-7/12/07	Closure of IC

We try to recover delay in availability of validated bellows but this is very tight !

Repaired jumper by TS-MME



Lower and upper ICs

Not DFBA ; For illustration purpose only

Progress status of the LHC interconnections

What remains in sector 3-4 :

- DSLC :
 - All internal lines are welded and leak tested successfully
 - Insulation vacuum is under closure (for beginning of W49)
- Leak at 4L : Inner lines are connected (lower and upper part) ; lower part leak tested successfully / upper part under leak test ; closure of insulation vacuum for mid W49
- Line E to re-interconnect in QBQI.12L24
- 2 ICs to re-close