

# LHC ARC INTERCONNECTION MONTHLY REPORT

P.FESSIA

In behalf of the interconnection team

(MCS-IC, MCS-QA, MCS-ET,...)

# Summary

- Status sectors
  - 7-8
  - 8-1
- Problems and actions taken and new organization
- Status sectors
  - 1-2
  - 2-3
  - 5-6
  - 3-4
  - 4-5

# 7-8 & 8-1

- 7-8
  - To meet deadline the highest priority is put on this sector ;
  - This has negative impact on the schedule of LSSs (especially DSL 1L and LSS5)
- 8-1
  - has the lower priority to focus on 7-8 and mass production in 4-5,3-4 and soon 5-6.

# New organization

LHC Arc Interconnection Worksite Manager team in charge of:

4-5 3-4 5-6 2-3 6-7 1-2

-P.Fessia

-A. Musso

-*M Struik* (from week 46)


-C. Vollinger (50%)

Not managed by the team:

7-8: F . Seyvet

8-1: M. Struik

# Problems and actions



# QA enhanced inspection program

- 100% inspection of welds on
  - V lines: condition for vacuum test
  - E lines: condition for vacuum test
  - X lines: condition for vacuum test
  - C' lines: condition for vacuum test
  - K1 K2 lines: not condition for vacuum test
  - M lines: before test
  - N lines: before test
- IC quality certification:
  - Required for green light for IC W bellow closure
  - Verification of the whole IC including quality documentation

## Workflow

- unique reference of operation
- unique procedural reference

IC

## Planning:

- allocation of resources
- compatibility among sectors
- establish correct sequence of operation and their geographical development
- identify and mitigate known and new problems (DS...)

## Follow up file:

- Release of work
- Record of work and test
- Translation of workflow for tunnel Sector specificities

# New workflow V 2.0

- Release of the  
“**MASTER INTERCONNECTION FLOW DIAGRAM for ARC (Q11R to Q11L) sectors from 3-4 Q25L4 till 7-8 Q25L8 via 4-5, 5-6, 6-7”**”
  - Document integrating in **1** workflow all aspects of the IC work
    - Construction
    - Electrical tests
    - Vacuum tests
    - Visual inspection
    - Quality certification
  - Modifications vs 1.0
    - Modified link between PAQ and HVQN
    - MPAQ and MHQN
    - Jumper interconnection in 1 go
    - Vacuum sector test with IFS pumping
    - Weld quality inspection
    - IC quality certification
  - Available at <\\cern.ch\dfs\Workspaces\s\Sector81Interconnect\workflow>
  - To be put in EDMS in 1 week, after integration of comments *if any*
- Interconnection work will follow this scheme. Validation from involved groups is necessary**




# MASTER INTERCONNECTION FLOW DIAGRAM

for ARC (Q11R to Q11L) sectors from 3-4 Q25L4 till 7-8 Q25L8 via 4-5, 5-6, 6-7




# Planning

Planning sector 3-4 version 1.4 P. Fessia 05/10/06



- Weekly planning of activities of
  - IEG
  - VAC
  - MEL
  - QA
- 35 different tasks/interconnect → 1 sector=800 tasks planned
- Each team makes its own detailed planning in agreement with the WM team
- Updated every 3 weeks for each sector




# 1-2, 2-3 and 5-6

- 1-2: waiting for authorization for cut
- 2-3: jumpers preparation completed
- 5-6: IC work to be started in week 44, 1 week in advance respect planning
  - 4-5 work-package I team has finished 2 weeks ahead time, 4th team probably delayed
  - Release of 20 IC week 44
  - Release  $\frac{1}{2}$  sector week 45
  - Release whole sector week 46


## 3-4

- Started in week 40
- Second team from week 41: slow start, new people, new controller
- Delay of about 1.5 weeks

### Sector 3-4 production rates 24-Oct-2006



### Sector 3-4 Snapshot 25-Oct-2006






# 4-5

- Work-package I completed
- Reduction of resources for M-K and delayed start, present delay of 1 week. It could impact on final results
- Other reason of shift in planning
  - Introduction of 100% visual check of welds
  - Limited resources in electrical test for last 2 weeks (7-8)



## Sector 4-5 production rates 24-Oct-2006





## Sector 4-5 Snapshot 25-Oct-2006

