


The LHC arc interconnect: key facts  
and brief analysis of production  
on behalf of the arc interconnect team

# Summary


LHC arc interconnect:



few numbers



few facts



the workflow



general view analysis

 weekly output and productivity for few key tasks



time losses of working hours




# The LHC arc interconnection: few numbers

- 1695 interconnect magnet to magnet
- 224 interconnect magnet to QRL
- Each interconnect
  - 18 assembly actions divided in 9 interventions
  - 5 leak tightness check
  - 5 electrical tests
  - 1 RF test
- A sector
  - 1964 assembly interventions
  - 226 electrical tests on sub-assemblies
  - 70 vacuum tests on sub-assemblies
  - 14 RF test on sub-assemblies




# LHC arc interconnection timeline

03/05/2005	1 <sup>st</sup> interconnect in 8-1
October 2005	Start of activities in 7-8
January 2006	Start of 3 <sup>rd</sup> sector with 3 <sup>rd</sup> team in 4-5
February 2006	Concentration of working time from 5 days into 4 days
March-April 2006	Proof of productivity in 4-5: 3 consecutive weeks with 8-10 IC/week in V+E line welding brazing and spools
April 2006	Commitment for 4 <sup>th</sup> interconnection team
May 2006	Stop of 4-5, refocusing on 7-8 and partially 8-1, free access for installation of magnets in 4-5. Continuous interconnection continuous plan with 2 fronts moving from point 4 in the 2 directions
May to August 2006	Test of procedures in 7-8, improvements for better productivity
June 2006	Start of discussion for possible merge AT-CRI and AT-MAS
September 2006	Start of 4-5 with new organization of the worksite
October 2006	Fusion of CRI and MAS: new organization to deal with technical interventions and quality control
November 2006	Closing last IC in 7-8
November 2006	Introduction 4 <sup>th</sup> team
April 2007	Start 1-2. Worksite in 7 different sectors
August 2007	Consolidation of 7-8, plug in module problem, redeployment of workforce
5 <sup>th</sup> November 2007	Closing last IC in 1-2



# MASTER INTERCONNECTION FLOW DIAGRAM for ARC (Q11R to Q11L) sectors from 3-4 Q25L4 till 7-8 Q25L8 via 4-5, 5-6, 6-7




<b>L E G E N D</b>	OBQI WITH JUMPER	FREE OPERATION FOR WORK AREA	VAC TEST	INFORMATION FROM OUTSIDE FW CHART AREA
	OBQI WITHOUT JUMPER	OPERATION NEEDING GREEN LIGHT FROM COORD	ELECTRICAL TEST	TESTS REQUIRING PIECE OF EQ. OUT OF FW CHART
	OBQI	OPERATION NEEDING THE EXECUTION OF A PREVIOUS OPERATION	LONG ELECTRICAL TEST (MAPQ, MHAVQV)	ICIT INFLECTION ON V.E.X.C. WELDS. NECESSARY FOR VAC TEST
	OBBI		RECALL TO OUTPUT IN OTHER POINT OF WF CHART	JUMPER REGION
				WELD LD2 PRESENT IN JUMPERS

- Organization of work also thanks to
- 1) Master interconnection flow diagram (one common language among the actors)
  - 2) Follow up file with automatic work release (reliability and flexibility)
  - 3) Organize teams on the field to reduce co-activity




# LHC arc interconnect worksite general view






# Alignment, inspection and start of interconnection








# Magnet to magnet electrical interconnection productivity






# Electrical tests: production analysis




# Welding in equivalent sleeves:








# W closures





## Lost working hours



From November IEG deployed 15000 man hours/month