

- **Summary of all sectors arc and LSSs**
- **Leaks in 7-8 : K-C' in Q9R7 and D1/DFBX @ 8L**
- **What remains ...**
- **F 523 Contract**

*Work done by the whole MCS-IC section in collaboration with MCS-ET, MCS-SC, AT-MEL, AT-VAC, TS-IC, TS-SU, ... and IEG (F523 Contract) and especially :*

*LSSs (Including triplets)*

*DFBL / Cryo ext / WRL*

*Arcs*

*Reporting*


*C Garion / I Slits*

*I Slits*

~~*P Tessia, A Musso, M Struik, (1...8)*~~

*O Denis*


Sector	status	Next step
4-5	Cool down in progress ; T about 2.18 K	Power test
3-4	<p>1) Vacsec status</p> <ul style="list-style-type: none"> <li>a) Leak in 7R3 confirmed on K-C' circuit but in stand-by 1.5 10<sup>-6</sup> mb l / sec (Use as is ?)</li> <li>b) Leak in 7L4 found after pressure test on jumper of DF BAG (See pictures from S Atieh – TS-MME)</li> </ul> <p>2) DSLC : Electrical interconnections completed</p> <p><b><u>LAST electrical test of an IC done with success (except 5L triplet .. and 8L)</u></b></p> <p>Welding of cryogenics lines in progress Waiting leak test (priority on 1-2)</p>	Jumper in repair
5-6	Cool-Down started	Cool-down
6-7	Ready for flushing	Flushing



Courtesy of S Atieh

Sector	status	Next step
2-3	Pressure tested with success last week ; Leak test on going with 10 bars He in cryolines	Repair of 6 Helium guards Cabling of one T sensor Leak localization and repair in 7L3
1-2	<ol style="list-style-type: none"> <li>1) All arc sectors are provided to VAC 4 still to be validated (priority)</li> <li>2) Activities on triplet 2L: Closure for end of W 47</li> <li>3) Additional cryogenics instrumentation LSS1R : See V Parma (Done) – Q4/D2 reclosed</li> <li>4) Activities on triplet 1R: Repair of one PIM by AT-VAC to be tested</li> </ol>	<p>Repair of He guards (7/11)</p> <p>Will be on critical path for pressure test (Bad vacuum) but no impact as PT of triplets is independent</p>



**NC 882743**  
**Q2-Q3 R1**









Sector status		Next step
7-8	<p>Leak in DSR7 K-C' localised in jumper metal hose on QRL side ; repair is on-going</p> <p>Triplet 8 L : Leak on CM circuit localised (see next slides)</p>	<p>Repair and local LT</p> <p>Repair of leak ?</p>
8-1	RAS	

# Leak in K-C' at Q9R7 (1/2)





- Repair method defined and agreed between ACR and MCS  
Will be done by MCS-ET (19/11)  
Metal hose will be replaced with special adaptors to allow face welding
  - Spare provided by ACR (LHCDFB\_\_0074) [PN 25] bar and tested by TS-MME (3 X LN2 shock + PT @ 25 bar ; no leak > 3.2 10-10 mb l / sec) (20/11)
  - Cut of leaking hose (20/11) by MCS
  - Prepare adaptators (20/11) MCS
  - Analysis of leaking hose (ACR)
  - Reweld and step by step leak test (MCS-VAC) (up to 26/11)
  - Reclosure of thermal shields and outside sleeve (MCS) (up to 28/11)
  - Leak Test of external envelope (VAC)
- Schedule to be confirmed ; never done before.





# Leak in D1/DFBX @ 8L (2/2) Schedule

Day				
1	Cut the bellows (depends on replacing one)			
2	Unsolder busbars and remove leaking bellows			
	// Leak test of bellows after LN2 cold shocks			
3	Prepare extremities and insert replacing bellows			
4&5	Resolder busbars			
6	Electrical test and insulation			
7	Welding of cryogenic line			
8	Local leak test			
9&10	Closure of IC			

- Evolution of a leak on a flexible elements is unknown so risk is high
- RHIC bellows is on his way to CERN ; start tomorrow for day 1 after confirmation of reception
- Back-up solution : 2 line E bellows
- Part of replacement time is hidden by the repair in Q9R7

# Progress status of the LHC interconnections

## What remains in 2007

- 2 closures in 3-4 after DSLC IC and repair of DFBA leak
- Repair of Helium guards (1-2, 2-3) mainly
- Triplets in 1R, 2L and 5L (Low priority)
- DSLC interconnections with DFBLC and DFBAF
- Leaks repairs.... At several locations ; a lot of leak tests interleaved with the assembly/repair activities

# Progress status of the LHC interconnections

## F523 Contract

\* Extension up to April 2008

Activities in 2008 (in 4-5 mainly) :

\* Reconnection of triplet 5L

\* Warm-up so possible openings and replacement of PIMs

- Induction soldering machines are functionally tested. Will be transferred to CERN
- Ultrasonic welding machines are under test
- Programme is established for all tooling and components