


Cold Mass Nr.		2018
Step Nr.		1
Volume / Volume to be tested		CM -> Vacuum
Fuga calibrata / Calibrated leak parameter		CM -> Heat Exch.
Heat Exch -> Vacuum		4
Calibrated leak N°:	4011007195	4011007195
Delta calibr. / calibration date	08/10/02	08/10/02
Temp. calibrazione fuga / Calibration Temp.	23.0 °C	23.0 °C
Valore nom. fuga calibrata / Calibrated leak nom. value	3.00E-08 mbar l s-1	3.00E-08 mbar l s-1
Calibrazione del sistema / System calibration		
Conc. He nelle linee di test (100%) / Volumetric fraction of tracer gas in the injection envelope		
T ambiente / Test temp.	20.5 °C	20.5 °C
Fuga calibrata con correz. T ed età / Size of calib. leak after corr. for ageing and T)	3.68E-08 mbar l s-1	3.68E-08 mbar l s-1
Segnale residuo prima della misura di SFR / Residual signal prior SFR meas.	8.37E-09 mbar l s-1	8.37E-09 mbar l s-1
Segnale del LD / Signal given by the calibrated leak	4.68E-08 mbar l s-1	4.68E-08 mbar l s-1
Min. dev. segnale (=2x amp. segn. residuo) / Smallest read. signal dev. (= 2 x ampl. of RFR noise)	2.00E-11 mbar l s-1	2.00E-11 mbar l s-1
Tempo di attesa stabilizz. segnale / Time to achieve stabilised leak signal	180 sec	180 sec
SENSIBILITA' DEL TEST / Sensitivity of the leak test		
$= S_n \frac{q_{FR}}{S_{FR} - R_{FR}} \frac{1}{C}$		
Condizioni del test / Leak test conditions		
Pressione del sistema / System pressure	6.60E-05 mbar	6.60E-05 mbar
Segnale residuo del cercatughe ad inizio test / Residual signal prior to SF measurement	8.52E-09 mbar l s-1	8.74E-09 mbar l s-1
Segnale del LD a fine test / Signal given by the leak after 30 min. (>3)	8.85E-09 mbar l s-1	8.91E-09 mbar l s-1
CALCOLO DELLA FUGA / Leak evaluation		
$= \frac{q_{FR} (S_{FR} - R_{FR})}{S_{FR} - R_{FR}} \frac{1}{C}$		
VALORE DI RIFERIMENTO / REF. VALUE (MAX)	1.0E-09 mbar l s-1 at 26 bar	1.0E-09 mbar l s-1 at 5 bar
CONFORMANCE		
YES YES YES		
Doc. di riferimento / Ref. documents		
CERN contract number: F302LHC/LHC		
CERN technical spec.: LHC MMS-98-198 rev.2		
Leak test procedure (Ref. N°: Revision): 780RM09442 rev.0		
Strumentazione / Test equipment		
Helium Mass Spectrometer type:		
Pressure gauge type:		
Pumping group:		
Prepared by: Name / Date	Caserza - 26/07/03	on vessel PFEIFFER HLT 260 full range compact PFEIFFER PKR 251 turbo pump LEYBOLD PT 360 l/s rotary vane pump PFEIFFER DUO 65 m3/h
Approved by: Name / Date	Terzi - 26/07/03	on heat exchanger line PFEIFFER HLT 260 rotary vane pump PFEIFFER DUO 20 m3/h
Checked by: Name / Date	P. Gagliardi - 26/07/2003	on vessel PFEIFFER HLT 260 full range compact PFEIFFER PKR 251 turbo pump LEYBOLD PT 360 l/s rotary vane pump PFEIFFER DUO 65 m3/h
Checked at CERN by / Signature / Date		
Note / Remarks		
Test performed after welding of flange (Ø100) about the capillary tube cold head, installed on the top of the cold mass		




LEAK-TEST COLD MASS 2018 26-07-03

Duf

3/3

2/3



ZB 597

ZB 597

