



Ansaldo Superconduttori

LHC - Cold masses: HELIUM MASS SPECTROMETER LEAK TEST REPORT

ITP Nr.
23
24

Cold Mass Nr. 2023

Step Nr. 1

Volume / Volume to be tested CM -> Vacuum

Fuga calibrata / Calibrated leak parameter

Calibrated leak N°

Data calibr. / calibration date

Temp. calibrazione fuga / Calibration Temp.

Valore nom. fuga calibrata / Calibrated leak nom. value

4011007195	4011007225	4011007195	4011007195
08/10/02	08/10/02	08/10/02	08/10/02
23.0 °C	23.0 °C	23.0 °C	23.0 °C
3.00E-08 mbar l s-1	3.30E-08 mbar l s-1	3.00E-08 mbar l s-1	3.00E-08 mbar l s-1

Calibrazione del sistema / System calibration

Conc. He nelle linee di test (100%) / Volumetric fraction of tracer gas in the injection envelope

T ambiente / Test temp.

Fuga calibrata con correz. T ed età / Size of coll. leak after corr. for ageing and T

Segnale residuo prima delle misure di SFR / Residual signal prior SFR meas.

Segnale del LD / Signal given by the calibrated leak

Min. dev. segnale (=2x amp. segn. residuo) / Smallest read. signal dev. (= 2 x ampl. of RFR noise)

Tempo di attesa stabiliz. segnale / Time to achieve stabilised leak signal

$$S_{th} = S_{FR} \frac{q_{FR}}{S_{FR} - R_{FR} C}$$

SENSIBILITA' DEL TEST / Sensitivity of the leak test

Condizioni del test / Leak test conditions

Pressione del sistema / System pressure

Segnale residuo del cercatughe ad inizio test / Residual signal prior to SF measurement

Segnale del LD a fine test / Signal given by the leak after 30 min. (>30)

CALCOLO DELLA FUGA / Leak evaluation

$$q_{leak} = \frac{q_{FR} (S_{FR} - R_{FR})}{S_{FR} - R_{FR} C}$$

VALORE DI RIFERIMENTO / REF. VALUE (MAX)

CONFORMANCE

Doc. di riferimento / Ref. documents

CERN contract number: F302/LHCLHC

CERN technical spec.: LHC MMS-98-198 rev.2

Leak test procedure (Ref. N°, Revision): 700RM0942 rev.0

Strumentazione / Test equipment

Helium Mass Spectrometer type:

Pressure gauge type:

Pumping group:

Prepared by: Name / Date

Approved by: Name / Date

Checked by: Name / Date

Checked at CERN by / Signature / Date

Caserza - 08/07/03

Terzi - 08/07/03

Gagliardi - 08/07/03

on vessel

PFEIFFER HLT 260
full range compact PFEIFFER PKR 251
turbo pump LEYBOLD PT 360 l/s
rotary vane pump PFEIFFER DUO 65 m3/h

on c.b.l. lines

PFEIFFER HLT 260
rotary vane pump PFEIFFER DUO 20 m3/h

on heat exchanger line

PFEIFFER HLT 260
full range compact PFEIFFER PKR 251
turbo pump LEYBOLD PT 360 l/s
rotary vane pump PFEIFFER DUO 65 m3/h

Note / Remarks

2023

CM -> Vacuum

CM -> cold bore tubes

CM -> Heat Exch.

Heat Exch -> Vacuum

C	1	C	1	C	1
T	31.0 °C	T	31.0 °C	T	31.0 °C
qFR	3.84E-08 mbar l s-1	qFR	4.22E-08 mbar l s-1	qFR	3.84E-08 mbar l s-1
RFR	4.79E-09 mbar l s-1	RFR	4.09E-10 mbar l s-1	RFR	3.34E-10 mbar l s-1
SFR	4.48E-08 mbar l s-1	SFR	4.25E-08 mbar l s-1	SFR	4.48E-08 mbar l s-1
Sm	2.00E-11 mbar l s-1	Sm	2.00E-12 mbar l s-1	Sm	2.00E-11 mbar l s-1
3t	180 sec	3t	180 sec	3t	180 sec
qEm	1.92E-11 mbar l s-1	qEm	2.01E-12 mbar l s-1	qEm	1.54E-12 mbar l s-1

P	4.90E-05 mbar	P	mbar	P	4.90E-05 mbar
Rf	4.81E-09 mbar l s-1	Rf	4.65E-10 mbar l s-1	Rf	3.59E-10 mbar l s-1
Sf	5.23E-09 mbar l s-1	Sf	4.39E-10 mbar l s-1	Sf	3.38E-10 mbar l s-1
qG	4.03E-10 mbar l s-1	qG	<1.0E-10 mbar l s-1	qG	<1.0E-05 mbar l s-1

1.0E-09 mbar l s-1 at 26 bar	1.0E-10 mbar l s-1 at 26 bar	1.0E-05 mbar l s-1 at 26 bar	1.0E-09 mbar l s-1 at 5 bar
------------------------------	------------------------------	------------------------------	-----------------------------

YES YES YES YES

CONFORMANCE

Doc. di riferimento / Ref. documents

CERN contract number: F302/LHCLHC

CERN technical spec.: LHC MMS-98-198 rev.2

Leak test procedure (Ref. N°, Revision): 700RM0942 rev.0

Strumentazione / Test equipment

Helium Mass Spectrometer type:

Pressure gauge type:


Pumping group:


Prepared by: Name / Date

Approved by: Name / Date

Checked by: Name / Date

Checked at CERN by / Signature / Date





END OF TEST

