


| | | | | | | | |
|---|----------------|--|--------------------------------|---|-----------|---|--|
|  | | RAPPORTO DI CONTROLLO Test Report | | | | N° MA030515 | |
| | | <input type="checkbox"/> IN APPROVVIGIONAMENTO <i>on purchasing</i> | | <input checked="" type="checkbox"/> IN FABBRICAZIONE <i>on manufacturing</i> | | Pag. : 1 di : 5+2 | |
| COMMESSA/Job F10209EM - F10251EM | LOTTO/Lot / | COMPONENTE/Item code / | DISEGNO/Drawing 683RM0845-1 | POS/Item / | REV./Rev. | BOLLALAVORAZ./Work note / | |
| IMPIANTO./Plant LHC 30 COLD MASSES | | CLIENTE./customer CERN | | PEZZI A BOLLA-ORDINE/total pieces-Order / | | PEZZI CONTROLLATI/Inspected pieces / | |
| SPECIFICA/Specification 780RM09442 | | | rev. | STAMPIGLIATURE/Stamps HCMBBRA001-02000006 | | | |
| DESCRIZIONE PRODOTTO/Item Description LHC cold mass | | | | CONTROLLO / job : Tests di tenuta a vuoto | | | |

He Leak Test

| | | | |
|---------|--|---------------------------------------|-----------|
| Esito : | conforme <input checked="" type="checkbox"/> | non conforme <input type="checkbox"/> | R.N.C. n° |
|---------|--|---------------------------------------|-----------|

| | | | | | |
|---------------------------|---|--|--|--|--|
| COGNOME <i>Name</i> | CASERZA | | | | |
| FIRMA <i>Signature</i> |  | | | | |
| DATA <i>Date</i> | 27.01.03 | | | | |
| ENTE <i>Department</i> | PRC | | | | |

CERN contract number: F302/LHC/LHC **CERN technical spec.:** LHC MMS-98-198 rev.2

CERN Part identifier : HCMB BR A001-02000 006

Leak test procedure (Ref. N°, Revision) : 780RM09442 rev.0

Volume to be tested : cold mass ⇨⇨⇨ insulation vacuum

Test equipment

Helium Mass Spectrometer type : PFEIFFER HLT 260

Pressure gauge type : PFEIFFER PKR 251

Turbo pump type : LEYBOLD PT 360

Helium calibrated leak data

Calibrated leak N°: 4011007195 **Calibration** (Date,Temp.) : 08/10/2002 23 °C

Test temperature : 170 °C **Nominal value** : 3.0 10^{-8} mbar l s⁻¹

q_{FR} (Size of the calibrated leak after correction for ageing and temperature) : 2,8 10^{-8} mbar l s⁻¹

System Calibration

R_{FR} (Residual signal prior S_{FR} measurement) : 3.37 10^{-8} mbar l s⁻¹

S_{FR} (Signal given by the calibrated leak) : 5,80 10^{-8} mbar l s⁻¹

S_m (Smallest readable signal deviation is equivalent to 2 x amplitude of R_{FR} noise) .. : 1,0 10^{-6} mbar l s⁻¹

q_{Gm} (Sensitivity of the leak test) = $S_m \frac{q_{FR}}{S_{FR} - R_{FR}} \frac{1}{C}$: 1,15 10^{-6} mbar l s⁻¹

3t (Time to achieve stabilised leak signal) : 180 sec

Leak test conditions

p (System Pressure) : 9.5 10^{-5} mbar

C (Volumetric fraction of tracer gas in the injection envelope) : 1

R_F (Residual signal prior to S_F measurement) : 3,38 10^{-8} mbar l s⁻¹

S_F (Signal given by the leak after : 30 minutes ≥ 3t) : 3,46 10^{-8} mbar l s⁻¹

Leak tightness requirements
 ≤ Pa.m³ s⁻¹
 ≤ 1.0 10⁻⁹ mbar l s⁻¹ @ 26 bar

Leak evaluation
 $q_G = \frac{q_{FR}(S_F - R_F)}{S_{FR} - R_{FR}} \frac{1}{C} = \underline{9,2} 10^{-10}$ mbar l s⁻¹

Conformance.....: YES NO

Remarks:

| | |
|--|--|
| CERN contract number: <u>F302/LHC/LHC</u> | CERN technical spec.: <u>LHC MMS-98-198 rev.2</u> |
| CERN Part identifier | <u>HCMBBRA001-02000_006</u> |
| Leak test procedure (Ref. N°, Revision) | <u>780RM09442 rev.0</u> |
| Volume to be tested | <u>cold mass ⇨⇨⇨ cold bore tubes</u> |
| <u>Test equipment</u> | |
| Helium Mass Spectrometer type | <u>PFEIFFER HLT 260</u> |
| Pressure gauge type | <u>PFEIFFER PKR 251</u> |
| Turbo pump type | <u>LEYBOLD PT 360</u> |
| <u>Helium calibrated leak data</u> | |
| Calibrated leak N°: <u>4011007195</u> | Calibration (Date,Temp.) : <u>8/10/02</u> <u>23</u> °C |
| Test temperature : <u>17,0</u> °C | Nominal value |
| | <u>3.0 10⁻⁸</u> mbar l s ⁻¹ |
| q_{FR} (Size of the calibrated leak after correction for ageing and temperature) | <u>2.8 10⁻⁸</u> mbar l s ⁻¹ |
| <u>System Calibration</u> | |
| R_{FR} (Residual signal prior S _{FR} measurement) | <u>2.3 10⁻¹⁰</u> mbar l s ⁻¹ |
| S_{FR} (Signal given by the calibrated leak) | <u>2.1 10⁻⁸</u> mbar l s ⁻¹ |
| S_m (Smallest readable signal deviation is equivalent to 2 x amplitude of R _{FR} noise) .. | <u>1.0 10⁻¹¹</u> mbar l s ⁻¹ |
| q_{Gm} (Sensitivity of the leak test) = $S_m \frac{q_{FR}}{S_{FR} - R_{FR}} \frac{1}{C}$ | <u>2.33 10⁻¹¹</u> mbar l s ⁻¹ |
| 3t (Time to achieve stabilised leak signal) | <u>480</u> sec |
| <u>Leak test conditions</u> | |
| p (System Pressure) | <u>/</u> mbar |
| C (Volumetric fraction of tracer gas in the injection envelope) | <u>1</u> |
| R_F (Residual signal prior to S _F measurement) | <u>2.0 10⁻¹⁰</u> mbar l s ⁻¹ |
| S_F (Signal given by the leak after : <u>30</u> minutes ≥ 3t) | <u>~ 1.5 10⁻¹⁰</u> mbar l s ⁻¹ |
| Leak tightness requirements ≤ <u> </u> Pa.m ³ s ⁻¹ ≤ <u>1.0 10⁻¹⁰</u> mbar l s ⁻¹ @ 26 bar | Leak evaluation $q_G = \frac{q_{FR}(S_F - R_F)}{S_{FR} - R_{FR}} \frac{1}{C} = < 1. 10^{-10}$ mbar l s ⁻¹ |
| Conformance.....: <u>YES</u> / NO | Remarks: |

| | |
|--|--|
| CERN contract number: <u>F302/LHC/LHC</u> | CERN technical spec.: <u>LHC MMS-98-198 rev.2</u> |
|--|--|

| | |
|--|-------------------------------------|
| CERN Part identifier | <u>HCMBBRA001-02000006</u> |
| Leak test procedure (Ref. N°, Revision) | <u>780RM09442 rev.0</u> |
| Volume to be tested | <u>cold mass ⇨⇨⇨ heat exchanger</u> |

Test equipment

| | |
|--|-------------------------|
| Helium Mass Spectrometer type | <u>PFEIFFER HLT 260</u> |
| Pressure gauge type | <u>PFEIFFER PKR 251</u> |
| Turbo pump type | <u>LEYBOLD PT 360</u> |

Helium calibrated leak data

| | |
|--|--|
| Calibrated leak N°: <u>4011007225</u> | Calibration (Date,Temp.): <u>8/10/02</u> <u>23</u> °C |
| Test temperature : <u>17</u> °C | Nominal value |
| | <u>3.3 10⁻⁸</u> mbar l s ⁻¹ |
| q_{FR} (Size of the calibrated leak after correction for ageing and temperature)..... | <u>3.1 10⁻⁸</u> mbar l s ⁻¹ |

System Calibration

| | |
|--|--|
| R_{FR} (Residual signal prior S _{FR} measurement) | <u>1,70 10⁻⁷</u> mbar l s ⁻¹ |
| S_{FR} (Signal given by the calibrated leak) | <u>1,93 10⁻⁷</u> mbar l s ⁻¹ |
| S_m (Smallest readable signal deviation is equivalent to 2 x amplitude of R _{FR} noise) .. | <u>1. 10⁻⁹</u> mbar l s ⁻¹ |
| q_{Gm} (Sensitivity of the leak test) = $S_m \frac{q_{FR}}{S_{FR} - R_{FR}} \frac{1}{C}$ | <u>1,35 10⁻⁹</u> mbar l s ⁻¹ |
| 3t (Time to achieve stabilised leak signal) | sec |

Leak test conditions

| | |
|--|--|
| p (System Pressure) | <u>no pressure gauge</u> mbar |
| C (Volumetric fraction of tracer gas in the injection envelope) | <u>1</u> |
| R_F (Residual signal prior to S _F measurement) | <u>1,70 10⁻⁷</u> mbar l s ⁻¹ |
| S_F (Signal given by the leak after : <u>30</u> minutes ≥ 3t) | <u>1,70 10⁻⁷</u> mbar l s ⁻¹ |

| | |
|---|---|
| Leak tightness requirements ≤ <u> </u> Pa.m ³ s ⁻¹ ≤ <u>1.0 10⁻⁵</u> mbar l s ⁻¹ @ 26 bar | Leak evaluation $q_G = \frac{q_{FR} (S_F - R_F)}{S_{FR} - R_{FR}} \frac{1}{C} = < 1. 10^{-9} \text{ mbar l s}^{-1}$ |
|---|---|

| | |
|--|-----------------|
| Conformance.....: <u>YES</u> / NO | Remarks: |
|--|-----------------|

| | |
|--|--|
| CERN contract number: <u>F302/LHC/LHC</u> | CERN technical spec.: <u>LHC MMS-98-198 rev.2</u> |
|--|--|

| | |
|--|---|
| CERN Part identifier | <u>HCMBBRA001-02000006</u> |
| Leak test procedure (Ref. N°, Revision) | <u>780RM09442 rev.0</u> |
| Volume to be tested | <u>heat exchanger ⇨⇨⇨ insulation vacuum</u> |

Test equipment

| | |
|--|-------------------------|
| Helium Mass Spectrometer type | <u>PFEIFFER HLT 260</u> |
| Pressure gauge type | <u>PFEIFFER PKR 251</u> |
| Turbo pump type | <u>LEYBOLD PT 360</u> |

Helium calibrated leak data

| | | |
|---|--|--|
| Calibrated leak N°: <u>L011007195</u> | Calibration (Date,Temp.): <u>8/10/02</u> <u>23</u> °C | |
| Test temperature : <u>17.0</u> °C | Nominal value | <u>3.0</u> 10 ⁻⁸ mbar l s ⁻¹ |
| q_{FR} (Size of the calibrated leak after correction for ageing and temperature) | <u>2.8</u> 10 ⁻⁸ | mbar l s ⁻¹ |

System Calibration

| | | |
|--|-------------------------------|------------------------|
| R_{FR} (Residual signal prior S _{FR} measurement) | <u>3,38</u> 10 ⁻⁸ | mbar l s ⁻¹ |
| S_{FR} (Signal given by the calibrated leak) | <u>5,80</u> 10 ⁻⁸ | mbar l s ⁻¹ |
| S_m (Smallest readable signal deviation is equivalent to 2 x amplitude of R _{FR} noise) .. | <u>1,0</u> 10 ⁻¹⁰ | mbar l s ⁻¹ |
| q_{Gm} (Sensitivity of the leak test) = $S_m \frac{q_{FR}}{S_{FR} - R_{FR}} \frac{1}{C}$ | <u>1,15</u> 10 ⁻¹⁰ | mbar l s ⁻¹ |
| 3t (Time to achieve stabilised leak signal) | <u>180</u> | sec |

Leak test conditions

| | | |
|--|------------------------------|------------------------|
| p (System Pressure) | <u>5.0</u> 10 ⁻⁵ | mbar |
| C (Volumetric fraction of tracer gas in the injection envelope) | <u>1</u> | |
| R_F (Residual signal prior to S _F measurement) | <u>3,39</u> 10 ⁻⁸ | mbar l s ⁻¹ |
| S_F (Signal given by the leak after : <u>30</u> minutes ≥ 3t) | <u>3,46</u> 10 ⁻⁸ | mbar l s ⁻¹ |

| | |
|---|---|
| Leak tightness requirements ≤ _____ Pa.m ³ s ⁻¹ ≤ <u>1.0</u> 10 ⁻⁹ mbar l s ⁻¹ @ 5 bar | Leak evaluation $q_G = \frac{q_{FR}(S_F - R_F)}{S_{FR} - R_{FR}} \frac{1}{C} = \underline{8,1} \ 10^{-10} \ \text{mbar l s}^{-1}$ |
|---|---|

| | |
|---|-----------------|
| Conformance: <u>YES</u> / NO | Remarks: |
|---|-----------------|

| | | |
|---|---|---|
| Operator <u>CASERZA B.</u> Date...: <u>27.01.03</u> Name: <u>[Signature]</u> | Checked by Date...: <u>27/01/03</u> Name: <u>[Signature]</u> | Approved by Date...: Name: |
|---|---|---|

ANSALDO SUPERCONDUITTORE

CM n HCMBBR_0001

- 02000006

$346 \cdot 10^{-8}$

- FINE

TEST

$P_{im} = 5 \cdot 10^{-5}$ mbar

LINEA

$T^{\circ}C = 17^{\circ}$

$10,07$

$3,39 \cdot 10^{-8}$

5 bar

X

ZB 597

Z7/01/03

$3,46 \cdot 10^{-8}$ mbar

SCARICO / exhaust

$T^{\circ}C = 17^{\circ}$

$3,38 \cdot 10^{-8}$ mbar

26 bar

11,07 He IN

4 bar He

$5,80 \cdot 10^{-8}$

CLOSED

5 mm

ZB 597

OPEN FUGA / CALIBR. LEAK

$P_{im} = 9,5 \cdot 10^{-5}$ mbar

10^4

$17 \cdot 10^{-7}$

$3,37 \cdot 10^{-8}$

(CAMERA / vessel)

25.01.03

p.1/2

HCMBRAC001-02000006

24 587

end of test

TEST
COLD BORE
TUBES

0 10 20 30 40 50 60 70 80 90 100

P_{im} 26 bar

↑ 12 cm/h

10^{-10} $V_1 = V^2$
SCALE 25/01/03

24 587

1 2 3 4 5 6 7 8 9 10

10^{-8}
CLOSED

OPEN LEAK

LIN. SCALE

$V = 30$ cm/h

10^{-10}

Quis
25/01/02

p.2/2